

# Proforma for the grant of Extension of Time

|    |                                                                                                                                                                                               |                                                                                |
|----|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|
| 1  | Name of work                                                                                                                                                                                  | Providing Asphalt to Bentharu Becchi main road in Ward No 2                    |
| 2  | Amount of sanctioned estimate                                                                                                                                                                 | Rs 12.00 Lakhs                                                                 |
| 3  | Administrative approval and Technical sanction (Authority with No. and date)                                                                                                                  | B.B.M.P./TE/AA/628/12-13 dt 25/12/2013<br>B.B.M.P./EE/TS/92/12-13 dt 4/01/2013 |
| 4  | Estimated amount of work put to tender                                                                                                                                                        | Rs 10.00 Lakhs                                                                 |
| 5  | a) The amount of the contract                                                                                                                                                                 | Rs 10.44,089-50                                                                |
|    | b) i) The percentage of the contract to (tender) above/below the sanctioned estimate rate                                                                                                     | + 9.00% above                                                                  |
|    | ii) The percentage of the contract to (tender) above/below the time of acceptance of the tender                                                                                               | + 4.53% above                                                                  |
| 6  | The authority accepted the tender (with No and date)                                                                                                                                          | Chief Engineer.                                                                |
| 7  | Contract agreement number                                                                                                                                                                     | 346/5-9-2013                                                                   |
| 8  | Date of commencement                                                                                                                                                                          | 5-9-2013                                                                       |
| 9  | Time limit fixed for the completion of work as per the agreement                                                                                                                              | 4-12-2013 (90 days)                                                            |
| 10 | Due date of completion of as per the agreement                                                                                                                                                | 4-12-2013                                                                      |
| 11 | If the work is completed on or before the actual date of completion                                                                                                                           | — No —                                                                         |
| 12 | a) the progress of work during the contract period                                                                                                                                            |                                                                                |
|    | b) the progress of the work or the expenditure incurred or the cost of the work done after the expiry of contract                                                                             |                                                                                |
|    | c) the balance cost of work yet to be done as on the date of the report                                                                                                                       |                                                                                |
| 13 | The no & date of notice issued to the contractor by the S.S under RAPD (if any)                                                                                                               | 4/12/2013                                                                      |
| 14 | Date of reply received from the contractor in response to the notices (copies of the letters of contractor to be enclosed) specific remarks of S.S on the replies furnished by the contractor | —                                                                              |
| 15 | Reason for the delay in the execution of the work and the party responsible for the delay                                                                                                     | Due to V.C.D & Water supply work was in progress in this stretch.              |
| 16 | a) Value of extra time of work of quantities executed over the quantities if any                                                                                                              | —                                                                              |
|    | b) The proportionate extension of time admissible for the execution of those extra items of work of quantities of work                                                                        | —                                                                              |
| 17 | extension time requested by the contractor in his application and date of application (copy of the application to be enclosed)                                                                | 145 days                                                                       |
| 18 | a) extension of time recommended by the Executive Engineer                                                                                                                                    | 145 days                                                                       |

|    |                                                                                                                                                                                 |                                    |
|----|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|
|    | b) the rate of penalty recommended to be imposed on to contractor and to the reasons for imposing such a rate of penalty                                                        | - Nil                              |
|    | c) the specific clauses of agreement under which penal action is now proposed for the delay and stoppage of work                                                                | 145 days                           |
| 19 | Extra expenditure incurred on the work charges establishment beyond the original period of contract                                                                             | - Nil                              |
| 20 | In case the proposals submitted for the item are of the contract agreement for the delay in completion of work or stoppage of work the following may be furnished               | - Nil                              |
|    | a) whether penal action has to be taken as per clause-2 of the condition of the contract                                                                                        | - Nil                              |
|    | b) (i) if so the rate of penalty per day imposed on the contractor                                                                                                              | Rs 20 per day                      |
|    | (ii) The No & date of the approval of authority for the rate of penalty imposed on the contractor                                                                               | - Nil                              |
|    | (iii) the total amount of penalty imposed and the amount recovered from the contractor so far                                                                                   | Rs 2900 = Nil                      |
|    | (iv) whether final notice has been issued to the contractor as required under the agreement informing him that his contract would be terminated for the reasons stated there in | - Nil                              |
|    | c) whether it is proposed to resign (terminate) the contract at the risk and cost of the contractor                                                                             | - Nil                              |
|    | d) the extra clause of the contract agreement under which the orders of regarding of contract are proposed to be issued                                                         | - Nil                              |
| 21 | Specific recommendation of the Assistant Executive Engineer regarding the proposals submitted above                                                                             | Rs 20/day recommended for approval |

*Ramesh*  
 AE/IE  
 Word No.

Executive Engineer  
 Bangalore Division  
 B.B.M.P Division  
 Yelahanka

Assistant Executive Engineer  
 AE/IE  
 Sub Division

Chief Engineer  
 Bangalore Division  
 Yelahanka Zone  
 Bruhat Bangalore Mahanagara  
 Bangalore